

## Project Profile

1. Project Title t Chimbuk-Thanchi & Dighinala-Marisya Road
2. Length Type of Road t 53.50 km District Road
3. Length of Bridge/Culvert t Bridge-290.00m/Culvert-42.00m
4. Sponsoring Ministry/Division t Ministry of Communication/Roads Division
5. Executing Agency t Roads & Highways Department
6. Executing Office t Chittagong Zone/Rangamati Road Circle/Bandarban Road Division through Bangladesh Army
7. Objective of the Project t
  - To enhance regional connectivity in City Hill tracts.
  - To ensure safe and smooth traffic movement in Chittagong Hill Tracts.
8. Approval Status t Revised Approved
9. Approval Date t
 

Original	-
1 <sup>st</sup> Revised	-
2 <sup>nd</sup> Revised	27-12-2006
3 <sup>rd</sup> Revised	09-11-2010
10. Implementation Period t
 

Original	1997-1998	to	2001-2002
1 <sup>st</sup> Revised	1997-1998	to	2005-2006
2 <sup>nd</sup> Revised	1997-1998	to	2009-2010
3 <sup>rd</sup> Revised	1997-1998	to	2011-2012
Time Extension			
11. Project Cost t
 

	GOB(FE)	PA (RPA)	Total
Original	7841.21	-	7841.21
1 <sup>st</sup> Revised	8499.09	-	8499.09
2 <sup>nd</sup> Revised	8949.09	-	8949.09
3 <sup>rd</sup> Revised	9388.80	-	9388.80
12. Development Partner t N/A
13. Year-wise Cost Phasing t
 

Year	GOB	PA	Total
2005-06	7364.71	-	7364.71
2006-07	406.28	-	406.28
2007-08	388.50	-	388.50
2008-09	388.50	-	388.50
2009-10	401.00	-	401.00
2010-11	220.24	-	220.24
2011-12	219.85	-	219.85
14. Expenditure Upto Last June t 8979 Lac (Upto June.....)
15. Current Year Allocation t 220 Lac
16. Component wise cost Estimate t Appendix-A
17. Location Map t Appendix-B

