

Project Profile

1. Project Title t Construction of Bridges and Culverts at Chittagong-Kaptai Road
2. Length Type of Road t Br-83.60m CI-49.75m District Road
3. Length of Bridge/Culvert t Bridge -83.60m/Culvert--49.75m
4. Sponsoring Ministry/Division t Ministry of Communication/Roads Division
5. Executing Agency t Roads & Highways Department
6. Executing Office t Chittagong Zone/Chittagong Road Circle/Chittagong Road Division.
7. Objective of the Project t
 - The main objective of the project is to construct 83.60m (3nos) Bridges 70.00m (2nos), Bridge superstructure and 49.75m (16nos) culverts, 10nos Bus bay, RCC retaining wall, Brick masonry retaining wall, drain and footpath of Chittagong-Kaptai Road.
8. Approval Status t RDPP Approved
9. Approval Date t

Original	31-10-2005
1 st Revised	14-10-2009
2 nd Revised	-
3 rd Revised	-
10. Implementation Period t

Original	2005-2006	to	2007-2008
1 st Revised	2005-2006	to	2010-2011
2 nd Revised	-	-	-
3 rd Revised	-	-	-
Time Extension	-	-	-
11. Project Cost t

	GOB(FE)	PA (RPA)	Total
Original	874.00	-	874.00
1 st Revised	1458.78	-	1458.78
2 nd Revised	-	-	-
3 rd Revised	-	-	-
12. Development Partner t N/A
13. Year-wise GOB Requirement t

Year	GOB	PA	Total
2005-06	50.00	-	50.00
2006-07	69.63	-	69.63
2007-08	212.00	-	212.00
2008-09	189.58	-	189.58
2009-10	580.72	-	580.72
2010-11	356.85	-	356.85
14. Expenditure Upto Last June t 1030.00 Lac (Upto June.....)
15. Current Year Allocation t 150.00 Lac
16. Component wise cost Estimate t Appendix-A
17. Location Map t Appendix-B

