

Project Profile

1. Project Title t Construction of Showmashawri, Shuknakuri, Zaria bridges on Birisiri – Shamganj road and Dashdhar, Kalmakanda bridges on Netrokona Kalmakanda road.
[ADP SL No 3 (2011-2012)]
2. Length/Type of Road t 1117.57m Bridges (5 NOS) / District road. (Road No Z-3704, Z-3703)
3. Sponsoring Ministry/Division t Ministry of Communication/Roads Division
4. Executing Agency t Roads and Highways Department
5. Executing Office t Dhaka Zone / Mymanshing road Circle / Netrokona Road Division
6. Objective of the Project t To establish direct road connection from Durgapur Upazilla to Netrokona District HQ and from Kalmakanda Upazilla to Netrokona District HQ. To facilitate Lime Stone transportation from Bijoypur Land port to Netrokona and other parts of Bangladesh.
7. Approval Status t 2nd RDPP Approved .

8. Approval Date t

Original	06/01/1999
1 st Revised	13/12/2004
2 nd Revised	18/04/2011
3 rd Revised	

9. Implementation Period t

Original	01/07/1998	to	30/06/2001
1 st Revised	01/07/1998	to	30/06/2006
2 nd Revised	01/07/1998	to	31/12/2012
3 rd Revised		to	
Time Extension		to	

10. Project Cost t

	GOB (FE) (lac Taka)	PA (RPA) (lac Taka)	Total (lac Taka)
Original	1865.70	-	1865.70
1 st Revised	4155.51	-	4155.51
2 nd Revised	4552.98	-	4552.98
3 rd Revised			

11. Development partner t N/A

12. Year Wise Cost Phasing t

	FY	GOB	PA	Total
Year-1 1998-1999	Original	752.90		752.90
	1 st Revised	434.73		434.73
	2 nd Revised	434.73		434.73
Year-2 1999-2000	Original	928.00		928.00
	1 st Revised	679.31		679.31
	2 nd Revised	679.31		679.31
Year-3 2000-2001	Original	184.80		184.80
	1 st Revised	549.99		549.99
	2 nd Revised	549.99		549.99
Year-4 2001-2002	Original	-		-
	1 st Revised	266.33		266.33
	2 nd Revised	266.33		266.33
Year-5 2002-2003	Original	-		-
	1 st Revised	170.00		170.00
	2 nd Revised	170.00		170.00

Year-6 2003-2004	Original	-	-
	1 st Revised	65.00	65.00
	2 nd Revised	65.00	65.00
Year-7 2004-2005	Original	-	-
	1 st Revised	1026.66	1026.66
	2 nd Revised	291.77	291.77
Year-8 2005-2006	Original	-	-
	1 st Revised	1163.18	1163.18
	2 nd Revised	558.23	558.23
Year-9 2006-2007	Original	-	-
	1 st Revised	-	-
	2 nd Revised	608.04	608.04
Year-10 2007-2008	Original	-	-
	1 st Revised	-	-
	2 nd Revised	197.54	197.54
Year-11 2008-2009	Original	-	-
	1 st Revised	-	-
	2 nd Revised	37.30	37.30
Year-12 2009-2010	Original	-	-
	1 st Revised	-	-
	2 nd Revised	-	-
Year-13 2010-2011	Original	-	-
	1 st Revised	-	-
	2 nd Revised	245.75	245.75
Year-14 2011-2012	Original	-	-
	1 st Revised	-	-
	2 nd Revised	303.78	303.78
Year-15 2012-2013	Original	-	-
	1 st Revised	-	-
	2 nd Revised	145.21	145.21
Total	Original	1865.70	1865.70
	1 st Revised	4155.51	4155.51
	2 nd Revised	4552.98	4552.98

- 13 Cumulative Expenditure Upto Last June t 3858.00 lac taka (upto June 2011)
- 14 Current Year's Allocation t 197.00 lac (2011-2012)
- 15 Component Wise Cost Estimate t Appendix-A
- 16 Location Map t Appendix-B

