

Project Profile

1. Project Title t Rehabilitation of Khagrachari-Rangamati Road
2. Length Type of Road t 65.66 km District Road
3. Length of Bridge/Culvert t Bridge-300.00m/Culvert--153.72m
4. Sponsoring Ministry/Division t Ministry of Communication/Roads Division
5. Executing Agency t Roads & Highways Department
6. Executing Office t Chittagong Zone/Rangamati & Khagrachari Road Circle/Rangamati & Khagrachari Road Division.
7. Objective of the Project t
 - Provide an all weather route between Khagrachari & Rangamati District Headquarters that results in improved internal accessibility and lower road user costs.
8. Approval Status t DPP Approved
9. Approval Date t

Original	10-07-2001
1 st Revised	-
2 nd Revised	-
3 rd Revised	-
10. Implementation Period t

Original	2000-2001	to	2004-2005
1 st Revised	2001-2002	to	2008-2009
2 nd Revised	-	-	-
3 rd Revised	-	-	-
Time Extension	-	-	-
11. Project Cost t

	GOB(FE)	PA (RPA)	Total
Original	9819.58	-	9819.58
1 st Revised	5133.80	-	5133.80
2 nd Revised	-	-	-
3 rd Revised	-	-	-
12. Development Partner t N/A
13. Year-wise GOB Requirement t

Year	GOB	PA	Total
2000-01	-	-	-
2001-02	5.00	-	5.00
2002-03	5.00	-	5.00
2003-04	30.00	-	30.00
2004-05	60.00	-	60.00
2005-06	140.00	-	140.00
2006-07	100.00	-	100.00
2007-08	100.00	-	100.00
2008-09	73.38	-	73.38
14. Expenditure Upto Last June t 3118.00 Lac (Upto June.....)
15. Current Year Allocation t 1.00 Lac
16. Component wise cost Estimate t Appendix-A
17. Location Map t Appendix-B

